

Liskeard Cattle Market updates

Phase II consultations - Charles Campion

Community Uses Building Stakeholder Workshops

Alongside the work to progress Phase 1 - the Workshed and associated spaces - and the CLLD Creative Workspace, JTP are now progressing the development of proposals for the community uses building. Conversations have started with stakeholders in the run up to the first of two workshops, the first to be held on Friday morning 5 February. The second workshop is to be held on Friday 12 February (tbc). Invitations will be sent out on from Wednesday 27 January.

JTP will bring together the outputs from the workshops and draw up a Vision for the community uses building and its relationship with the cattle market and wider town. This work will also consider governance to be led by community governance expert Mark Patchett, part of the JTP team.

Phase 2 masterplan

JTP are coordinating with architects PBWC to progress the Phase 2 masterplan.

Update Newsletter

To communicate with the wider community we are planning a Cattle Market community update Spring newsletter for publication in early March. This to include articles on the Phase 1 works, the CLLD Creative workspace planning, the wider phase 2 masterplan and the community uses building workshops.

Demolition and building timetables – Arron Jones

Demolition –

- Main buildings to be taken down by – **1 March 2021**
- Small sheds to be taken down by – **25 Feb 2021**
- Finished and off site by – **10 May 2021**

CLLD –

- Finish design – RIBA 3 design freeze 23 February 2021
- Appoint main contractor – 13 August 2021
- On site – 31 August 2021
- Completed – 20 December 2021

Workshed –

- Appoint contractor – **10 June 2021**
- Complete RIBA Stage 4 Design – **16 September 2021**
- On site – **18 October 2021**
- Any key construction dates - **TBD**
- Off site - 18 October 2022