

Community Network Scheme Programme - CORMAC Last update: 31/12/2019

Liskeard & Looe CNA

Community Network Area	Parish	Local Member	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Proposed Construction Date	Estimated Scheme Value (£) from CNP Scheme Brief	Design Stage Confirmed Estimate (£)	Current/Final Scheme Value (£)
Liskeard & Looe	Lanteglos-by-Fowey	Edwina Hannaford	L&L03	Lanteglos Highway - gateway signing and road markings	1	25/02/2019	9. Scheme Complete				N/A	Sep-19	6,000	3,842	2,563
Liskeard & Looe	Lansallos / Polperro	Edwina Hannaford	L&L04	Polperro signing and lining	1	25/02/2019	9. Scheme Complete				N/A	Aug-19	3,000	3,625	
Liskeard & Looe	St Cleer	Martin Eddy	L&L07	Clairemont Place installation of bollards	1	25/02/2019	9. Scheme Complete				N/A	May-19	1,000	1,487	1,480
Liskeard & Looe	Menheniot	Phil Seeva	L&L09	Doddycross removal of island	1	25/02/2019	9. Scheme Complete				N/A	Apr-19	2,000	3,140	1,520
Liskeard & Looe	Looe	Armand Toms	L&L14	Barbican Road - Install flashing Wig-Wag signs Scheme change from permanent VAS	1	25/02/2019	9. Scheme Complete				N/A	Jul-19	9000 (initial scheme)	4,000 (revised scheme)	4,004
Liskeard & Looe	Deviack	Richard Pugh	L&L15	Downerry stores - TRO	1	25/02/2019	9. Scheme Complete				Apr-19	Sep-19	500	4099.22 for L&L15, 32, 34, 35	2774 for L&L15, 32, 34, 35
Liskeard & Looe	Deviack	Richard Pugh	L&L17	Seaton Beach - widen footway	1	25/02/2019	9. Scheme Complete				N/A	Jul-19	12,000	8,164	
Liskeard & Looe	Morval	Richard Pugh	L&L22	A387 Widegates - Extend 30mph limit	1	25/02/2019	5. Detailed Design			To be completed by Developer under S279 Agreement.	Apr-19	Dec-19	5,000	N/A	N/A
Liskeard & Looe	Dobwalls & Trewidland	Jane Pascoe	L&L25	Dobwalls installation of VAS	1	25/02/2019	9. Scheme Complete				N/A	Sep-19	9,000	8,362	6,866
Liskeard & Looe	Duloe	Richard Pugh	L&L27	Tredinnick pedestrian warning signs	1	25/02/2019	9. Scheme Complete			*Difference between initial estimated cost and design stage cost because part of the scheme (renew warning signs) has been completed via highway maintenance/ revenue programme	N/A	Jul-19	750	*198	198
Liskeard & Looe	Duloe	Richard Pugh	L&L28	Duloe bus stop road markings	1	25/02/2019	9. Scheme Complete				N/A	Jul-19	1,000	1,939	1,209
Liskeard & Looe	Duloe	Richard Pugh	L&L29	Duloe SLOW road markings	1	25/02/2019	0. Not Started			Existing road markings were renewed via highway maintenance / revenue programme	N/A	N/A	500	N/A	N/A
Liskeard & Looe	Duloe	Richard Pugh	L&L30	Duloe pedestrian warning signs	1	25/02/2019	9. Scheme Complete			Completed outside of CNP scheme	N/A	N/A	750	N/A	N/A
Liskeard & Looe	Deviack	Richard Pugh	L&L32	West Camps Bay TRO	1	25/02/2019	9. Scheme Complete				Apr-19	Sep-19	1,500	4099.22 for L&L15, 32, 34, 35	2774 for L&L15, 32, 34, 35
Liskeard & Looe	Deviack	Richard Pugh	L&L34	Downerry Parking TRO	1	25/02/2019	9. Scheme Complete				Apr-19	Sep-19	1,500	4099.22 for L&L15, 32, 34, 35	2774 for L&L15, 32, 34, 35
Liskeard & Looe	Deviack	Richard Pugh	L&L35	Tregunnick Lane Seaton TRO	1	25/02/2019	9. Scheme Complete				Apr-19	Sep-19	1,500	4099.22 for L&L15, 32, 34, 35	2774 for L&L15, 32, 34, 35
Liskeard & Looe	Liskeard	Nick Craker/ Jane Pascoe	L&L01	West Street & Old Road, Liskeard - feasibility study	2	06/12/2019	0. Not Started			*28,000 CNP/ 47,000 S106 contribution			75,000*		
Liskeard & Looe	St Martin by Looe	Armand Toms	L&L05	Holland Road No Man's Land nr Looe - waiting restrictions	3	06/12/2019	0. Not Started						1,000		
Liskeard & Looe	St Martin by Looe	Armand Toms	L&L06	Holland Road No Man's Land nr Looe - footway	3	06/12/2019	1. Scheme Inception						7,500		
Liskeard & Looe	Liskeard	Nick Craker	L&L10	Barras Place Liskeard - footway	2	06/12/2019	1. Scheme Inception						15,000		
Liskeard & Looe	Looe	Armand Toms	L&L11	Sandplace Road, Looe - VAS	3	06/12/2019	ON HOLD		Purchase currently on hold whilst Swarco (sign supplier) along with SSE (sign installer and CC maintenance contractor) working to resolve current technical issues. Decision on whether to use alternative provider to be made in January 2020.				10,000		
Liskeard & Looe	Pelynt	Richard Pugh	L&L18	Pelynt - pedestrian refuge	2	06/12/2019	1. Scheme Inception			*10,000 CNP/ 2,500 Parish Council			12,500*		
Liskeard & Looe	Liskeard	Jane Pascoe	L&L23	Gipsy Lane, Liskeard - Prohibition of motor vehs	2	06/12/2019	0. Not Started						2500		
Liskeard & Looe	Deviack	Richard Pugh	L&L36	Keval junction, Seaton - waiting restrictions	3	06/12/2019	0. Not Started						1500		
Liskeard & Looe	Deviack	Richard Pugh	L&L37	Broads Yard, Trerieve, Top Road, Downerry - waiting restrictions	3	06/12/2019	0. Not Started						1500		
Liskeard & Looe	Duloe	Richard Pugh	L&L39	Whitton Cottages, Duloe - bend warning signs	2	06/12/2019	1. Scheme Inception						500		
Liskeard & Looe	Liskeard	Various	L&L41	Liskeard - waiting restrictions at x9 sites/ prohibition of motor vehicles at x1 site.	2	06/12/2019	0. Not Started						7500		
Liskeard & Looe	Morval	Richard Pugh	L&L44	Widegates 30mph speed limit extention	3	06/12/2019	0. Not Started						5000		
Liskeard & Looe	St Cleer	Martin Eddy	L&L45	St Cleer speeding - erection of posts for deployment of MVAS	2	06/12/2019	1. Scheme Inception						2500		
Liskeard & Looe	St Martin by Looe	Armand Toms	L&L46	Millendreath - waiting restrictions	3	06/12/2019	0. Not Started						5000		
Liskeard & Looe	St Neot	Martin Eddy	L&L47	St Neot School 20mph speed limit	3	06/12/2019	0. Not Started						5000		
Liskeard & Looe	St Neot	Martin Eddy	L&L50	Loveny Road St Neot - install new streetlight	3	06/12/2019	1. Scheme Inception						2000		
Liskeard & Looe	St Neot	Martin Eddy	L&L51	Tripp Hill St Neot relocation of speed limit			0. Not Started								
Liskeard & Looe	St Neot	Martin Eddy	L&L52	Loveny Road St Neot - waiting restrictions	3	06/12/2019	2. Preliminary Design						1500		
Liskeard & Looe	Warleggan	Martin Eddy	L&L53	Mount - safety message and road markings	3	06/12/2019	1. Scheme Inception						2000		